

Minutes of the 42nd Meeting of the Project Monitoring Committee of PMSSY under the chairmanship of AS (H) held at 01:15 PM on 02nd February, 2017 at Nirman Bhawan, New Delhi

1. The 42nd meeting of the Project Monitoring Committee of PMSSY was held at 01:15 PM on 02 February, 2017 at Nirman Bhawan, New Delhi. Agenda had been circulated among the Members well in advance. The List of the participants is placed at Annexure. In the absence of Secretary (HFW), AS (H) chaired the meeting.
2. AS (H) welcomed the participants and asked Joint Secretary (PMSSY) to start the proceedings as per agenda circulated. Joint Secretary (PMSSY) started the proceedings and drew the attention to the agenda.
3. The State-wise discussions and decisions taken by the PMC are as follows:
 - i. **Andhra Pradesh**
 - a) AIIMS at Mangalagiri
 - Representatives from State Govt. of Andhra Pradesh joined the meeting through Video conferencing.
 - They informed that boundary wall demarcation and decision on front side of the campus will be done within 45 days.
 - Regarding the issue of early start of Institute, it was decided that the hospital at Tenali has been identified and inspected by Central team. The State Govt. was requested to identify other required infrastructure like hostels, faculty residences, etc. so that further action would be taken for starting AIIMS in A.P. from 2018-19.
 - b) Upgradation of Siddhartha Medical College, Vijaywada
 - It was informed by the State Govt. representatives that demolition/shifting of DG pump room, electrical panel room and underground water tank has been completed.
 - Shifting of septic tank and clearances from Municipalities will be expedited by the State Govt.
 - ii. **Assam**
 - a) AIIMS at Village Jalah
 - It was informed by the representative of Govt. of Assam that the next hearing of NGT stay is on 07.02.2017.
 - AS (H) asked the State Govt. to submit the timelines to fulfill the commitments on 33/11 KV electricity line, provision of 5 MLD water.

shifting of over-head cables, 4-lane connectivity to the site and earth filling of the site within one week.

b) Upgradation of Assam Medical College, Dibrugarh

- It was informed that work has started and dismantling of existing buildings will be done within 15 days & removal of electrical lines will be done within 07 days.

iii. **Goa**

a) Upgradation of Government Medical College, Panaji

- It was informed by the representative of the State Govt. that the next hearing for the Court stay is on 13.02.17 and the clearances from local bodies will be sought after the stay is vacated.

iv. **Gujarat**

a) Upgradation of Government Medical College, Rajkot

- It was informed by the representative of the State Govt. that the demolitions at the site is in progress and will be completed within 15 days.

b) Upgradation of Government Medical College, Surat and Government Medical College, Bhavnagar

- The State Govt. representative was advised that the revised requirements of the GMCs may be submitted within 7 days so that the Gap Analysis report could be finalized.

v. **Jammu & Kashmir**

a) AIIMS in Jammu & AIIMS in Kashmir

- Secretary (Health), Govt. of J&K, attended meeting through video conferencing. He informed that the State Govt. is not considering early start of first session of Medical College of AIIMS in temporary campus. The State Govt. wants that the MBBS courses be started in the new AIIMS once the infrastructure get created on the allotted sites.
- All the encroachments will be removed and all commitments will be fulfilled within 45-60 days.
- CPWD was advised to initiate the process for appointment of Design Consultant. The consultancy work may, however, be awarded only after the approval of the project by the cabinet.
- Barbed wire fencing may be done for demarcation of the Boundary of the site and this activity may be undertaken immediately.

vi. **Kerala**

a) Upgradation of Kozhikode Medical College and T.D. Medical College, Alappuzha

- It was informed by the representatives of State Govt. that the commitment from the State Govt. for additional scope of work will be provided for which the matter is under process for approval by State cabinet which is likely by the end of this month.

vii. Maharashtra

- a) AIIMS in Nagpur
 - The facilities at GMC, Nagpur have been offered by the State Government and needs to be inspected by the technical team of the Ministry so that the gaps are filled before start of MBBS session from 2018-19. It was discussed that the early start of the institute from 2017-18 is not feasible as not much time is left to provide needed infrastructure and recruit the faculty.
- b) Upgradation of 4 Medical Colleges under Phase-III of PMSSY
 - All issues have already been resolved and all the projects are in progress.

viii. Punjab

- a) Upgradation of Government Medical College, Patiala
 - Representative of the State Govt. informed that the site has been cleared and only the environmental clearances and approvals from local body are pending which will be obtained quickly.
- b) Upgradation of Government Medical College, Amritsar under Phase-II
 - It was brought to notice by the representative of the State Govt. that the diagnostic block has not been taken over by the State PWD as there are some issues/deficiencies to be resolved by the executing agency i.e., HSCC.
 - HSCC was advised to resolve the issues quickly and hand over the assets to the state.

ix. Uttar Pradesh

- a) AIIMS at Gorakhpur
 - As informed by Representative of Government of UP, the transfer of land from Sugarcane Department to Medical Education Department of Government of UP has been done.
 - Further, the State Government has intimated that the process for change of land use would also be likely to be completed by 10th February, 2017. Once the land use has been changed, the land will be transferred to MoHFW, Government of India.
- b) AIIMS at Rae Bareli
 - The State Govt. was requested to provide security for created infrastructure at AIIMS Rae Bareli.

- c) Upgradation of Government Medical College, Agra and Government Medical College, Kanpur
- State Govt. was requested to provide commitment for bearing the share of cost of Rs.80 crore each for the upgradation of GMC Agra and GMC, Kanpur.
- d) Upgradation of Government Medical Colleges under Phase-III
- CPWD informed that there are no pending issues with Govt. Medical College, Gorakhpur and LLR Medical College, Meerut.
 - 25% work at Govt. Medical College, Gorakhpur has been done and the project will be completed by October, 2017.
 - 42% work at LLR Medical College, Meerut has been done and the project will be completed by November, 2017.
 - Electrical lines at MLN Medical College, Allahabad have been removed and there are no pending issues.
4. All the representatives of the States were requested to initiate the recruitment process and submit the recruitment calendar for HR to this Ministry within 15 days. It was advised to ensure recruitment of HR well in time so that infrastructure created in up-gradation of GMC can be made functional and services started with completion of construction project.
5. The Meeting concluded with vote of thanks to the Chair.

This issues with the approval of competent authority.









(Sudeep Shrivastava)
Director, PMSSY
Tele No. 23063628











Copy to:











1. All Members, PMC
2. All participants
3. All Principal Secretaries (Med Edu/Health) of states covered under PMSSY
4. DG, CPWD
5. CMD, HLL
6. CMD, HSCC
7. PPS to Secretary HFW/AS & FA/ AS (H)/ JS (PMSSY)
8. PMSSY Division

Annexure

Project Monitoring Committee (PMC) Meeting on 02.02.2017 @ 1:15PM in Room No. 155-A, Ministry of Health & Family Welfare,
Nirman Bhawan, New Delhi in regard to the PMSSY Projects

S.No	Name	Designation	Contact Address	Contact No.	Email id	Signature
1.	C.K. Mishra	Secy(HFW)	Room No. 156-A, MoHFW	23061863	secyhfw@gmail.com	
2.	Dr. N.M. NAGARAJ	DIRECTOR, ARENS, BANGALORE	ARENS BANGALORE	9415173000	director@ nimstranipr.edu.in	
3.	Dr. Srigata Sharma	DMRE Punjab	Dr DMRE, Pb Mekhali	9872224443	srigata_khanna09 @yahoo.com	
4.	Dr. NAVJOT KHOSA IAS.	MD, Kesela Medical Services Corp. Kesela.	Thygarud, Tainavanduram.	9589077774	navjot.khosa.ias@ gmail.com	
5.	Dr SREETHANM N P	Superintendent, Govt Medical College College, Calicut, Kerala	Superintendent Govt Medical College Calicut, Kerala	7094040606	sreethyanmp@gmail.com	
6.	DR PRADEEP GNAHK	DEAN GOA MEDICAL COLLEGE BAMBOLIM -GOA	DEAN GOA MEDICAL COLLEGE BAMBOLIM -GOA 403202	9822127450	dean-gmc_goa@nic.in	
7.	DR.R. DIXIT	Deputy Director Medical Education GUJARAT	D/O Addl. Director Medical Education & Research, 3rd Floor Block No. 4, Jivraj Mehta Bhavan Gandhinagar	94266736199	del-me@gujamat. gov.in.	
8.	Sunil Kr. Pharma	Dir (PM & PG) CPWD	115A, Nirman Bhawan, CPWD	23022220	dirpm@nic.in	

S.No	Name	Designation	Contact Address	Contact No.	Email id	Signature
9.	S. U. Jena	Dir (IE) HSCC		9872411567	S.U.Jena15958@ rediffmail.com	
10.	Dr. Pravin Shingare	Director medical edu. Maharashtra	DMER. ST George Hospital. Mumbai 400001	9865069385	Pshingare@hotmail.com	
11.	Kailash Chaudhary	Dr. Director	MOS PJ S.P. Bhanu. New Baku.	011-83364624	K.chaudhary@nic.in	
12.	Rajagopal Deyara	P.S. - MEDD. Maharashtra		091-865255586		
13.	Pushpallam Kumar	C.M(T). PJC MHA-I	A-566 Sector 10 Durgam Chellu	9868492464	66pame@gmail.com	
14.	Sunil Jindal	GM (T). N.H.A.I.	—	9810038319	Suniljindal@ mailing	
15.	Shahansha Ali Khan	Sec. to The R.C. Shukla Bhanu	Shukla Bhanu	9958866788	Jshukla @gmail.com	
16.	D. Badola	SPSM (A/RM)	AAI	9811415965	D.Badola@airm.com	
17.	Tacet Parbha	DCM (A/RM)	AAI	9968837439	—	
18.	Sudheep	Medical OMSSA				

S.No	Name	Designation	Contact Address	Contact No.	Email id	Signature
19.	LAL CHHANDANA	DIRECTOR (MEDICAL) M/o DEFENCE	23793605 Govt Medical College Kappayoga, Kerala	314, D-II Colony SEVA BHAVAN NEW DELHI	LAL.CHHANDANA @GOV.IN	 21/2/17
20.	Dr. Soma TK	Professor of Medicine Nodal officer PMSBY	Govt Medical College Kappayoga, Kerala	9847041205	Somatik@gmail.com	 2/2/17
21.	G. K. Rao	Manager, NHAI	9013293274	NHAIHS,	gautam.k.moo@gmail.com	 2/2
22.	Dr. Gajendra Kr.	Advisor / Health Rly. Board.	9910487410	351, Kailash Bhangan New Delhi 110011	dr.gajendra.kr@gmail.com	 2/2/17
23.	M. DASTGI	SE, AIMS N. Delhi	9868387042	Admin. Block AIMS N. Delhi	mwestgias@gmail.com	 2/2
24.	Dr. D. F. Shorwa	M.S AIMS N. Delhi	9868387010	Old Post-ward AIMS N. Delhi	123 drs@gmail.com	 2/2
25.	Alok Prakash Singh	Officer, HITES	9311865060	B-14A, Sec-62 Noida, UP	alokprakash.singh @lifecareh1.com	 2/2/17
26.	Dr. Sunil SARAF	Joint Secretary	981450			 2/2/17
27.	Dr. SANSKETA KUMAR	ADDITIONAL SECRETARY	981450			 2/2/17
28.	Dr. V.N. Tripathi	DS. Med. Education UP, UPD	UPD Dr. V.N. Tripathi Lucknow	UPD Dr. V.N. Tripathi Lucknow	dr.vntripa1@gmail.com	 2/2/17